

**ROBINVALE**

<b>RWY</b>	<b>(CN)</b>	<b>TORA</b>	<b>TODA</b>	<b>ASDA</b>	<b>LDA</b>
01	(2)	1140 (3740)	1200 (3937) (2.41%)	1140 (3740)	1140 (3740)
19	(2)	1140 (3740)	1200 (3937) (3.74%)	1140 (3740)	1140 (3740)
Slope 0.8% down to N. RWY WID 18 RWS WID 90					
12	(2)	1175 (3855)	1235 (4052) (2.07%)	1175 (3855)	1175 (3855)
Unlit OBST Fence 9FT ABV and 41M SE of RWS end has not been taken into account in the calculation of the TODA GRAD and STODA.					
30	(2)	1175 (3855)	1235 (4052) (1.38%)	1175 (3855)	1175 (3855)
1. CAUTION: 4% OBST CLR APCH SFC LDG RWY 30 terminates at THR not RWS end.					
2. LDG RWY 30 Unlit OBST fence 9FT ABV and 41M SE of RWS end.					
Slope 1.06% down to NW. RWY WID 30 RWS WID 90					

**SUPPLEMENTARY TAKEOFF DISTANCES**

RWY01-	986(3235)(1.6)	1074(3524)(1.9)	1153(3783)(2.2)
RWY19-	892(2926)(2.5)	1129(3704)(3.3)	
RWY12-	884(2900)(1.6)	1181(3875)(1.9)	